

**GOVERNMENT OF ANDHRA PRADESH
ABSTRACT**

PMGSY- Phase VIII – Nalgonda District Package No. AP VIII-1314 –
Providing BT on road from Kolanupaka to Raghavapur in Nalgonda
District – Extension of Agreement Time upto 31.12.2010 Without
penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT
G.O.Rt.No 1703 Dt. 22-11-2010

- 1) From the ENC (PR), PMGSY, Hyd.Lr.No.W12/DEE-IV
/PMGSY Phase VIII-1314/Kolanupaka/NLG/2008-09 ,
Dated. 17.08.2010.

< < > >

ORDER:

In the circumstances reported by the ENC (PR), PMGSY,
Hyderabad in his letter read above, Government after careful
examination of the proposal hereby accord sanction for Extension of
Agreement Time up to 31.12.2010 for a period of 167 days without
penalty as the delay is not attributed to contractor in respect of work
“Providing BT on the road from Kolanupaka to Raghavapur” in
Nalgonda District under PMGSY Ph – VIII-package No.AP VIII 1314.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall
take necessary action accordingly.

3. This Order issues with the concurrence of Finance Department
vide their U.O.No.28660/467/Expr.PR&RD/2010, Dt.26.10.2010.

4. A copy of this order available on the internet and can be
accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.V.P.C.SASTRY
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad
The Superintending Engineer, PR, Nalgonda.
Copy to:
The OSD to Min.(PR).
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER